

NOTES

- 1, Traffic control works shall be installed & maintained in accordance with Australian Standards 1742.3 (Traffic Control Devices for Work on Roads) & RMS's Traffic Control at Worksites Manual Version 6;
- 2, Adjustments to TCP may be only made by persons holding an RMS "Select and Modify" ticket or higher;
- 3, Signs to be erected so they are visible to motorists and not a hazard to pedestrians;
- 4, Local constraints may not allow signs and devices to be placed in accordance with the TCP judgment, therefore it may be necessary to place signs and devices as close as possible to the spacing indicated.

PLAN IS NOT TO SCALE ←

Hornsby Ku-ring-gai Hospital - Milestone 5
Proposed 18m Work Zone Area along Palmerston Road
TCP 0101/619 Modified

Legend :

- Hospital Boundary
- Building 1 & 2
- Milestone 3
- Proposed Work Zone Area
- Taxi Rank Relocated
- Hospital Loading Zone
- Construction Truck
- Truck Access
- Truck Egress
- Traffic Controller



MILESTONE 5 WORKS
Demolition of Buildings 1 & 2

MILESTONE 3 WORKS

**HORNSBY KU-RING-GAI
EMERGENCY DEPARTMENT**

All advanced warning signs to be spaced as per RMS Roadwork on Worksite Handbook
 $1 \times \text{Distance} = \text{speed}$.

Pedestrian Signs & Devices Installed as Required

Works requires a temporary work zone area to assist in material handling. Works will be restricted to the kerb side lane only and generally won't impact on the live traffic lane. This will require the relocation of the existing Taxi Rank approximately 18 metres north of the existing location. Traffic controllers onsite to assist and manage traffic & pedestrians as required.

**Hornsby Hospital
Multi Level
Car-Park**

Existing Hospital Loading Zone

Taxi Rank Relocated



18m

Palmerston Road

COPY RIGHT



Date: 16/02/2021 Author: Evan Ng lam Licence No : 0052055562 Project: Hornsby Ku-ring-gai Hospital, Proposed 18m Work Zone Area on Palmerston Road along Building 1 & 2
Roads & Traffic Management Services : 17 Garner Place, Ingleburn NSW 2565 Ph: (02)9426 3407 Email : rtm.traffic@gmail.com TCP No: TCP 0101/619 Modified

Comments:

Hornsby Ku-ring-gai Hospital Milestone 5 Redevelopment works. This plan was designed for the proposal of a 18m Work Zone area along the former building 1 & 2 on Palmerston Road. Work zone is required to stand construction vehicles during and not limited to, loading and unloading materials, etc.) Traffic controllers will assist and manage traffic and pedestrians during deliveries and works. Construction vehicles managed under guidance of traffic controllers. Traffic controllers may require to hold pedestrians for a very short period of time during while loading and unloading materials over the footpath. Construction vehicles to approach and depart the proposed Work Zone area in a forward direction under the guidance of traffic control. Existing Taxi Rank will be required to be relocated further north of it's existing location.

RMS certified traffic controllers to implement and monitor this TCP.

- (1) traffic controller to assist and guide construction vehicles to and from Work Zone
- (2) Traffic controllers to assist and manage pedestrians during load/unloading of materials.



PLAN NOT TO SCALE